

ABOG100							Classic Schedule Layout										06-Mar-26 10:54					
Activity Name	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Variance - BL Project Start Date	Variance - BL Project Finish Date	Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025			
							Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
ABOG100	01-Apr-25	20-Mar-26	13-Feb-26		0	-4																
Project Milestones	22-Apr-25	22-Apr-25			0	0																
MS-9040 Mech Completion (Pipeline)		22-Apr-25			0	0																
1.0 Project Management & Controls																						
2.0 Engineering																						
2.1 Engineering Management																						
2.2 Process Engineering																						
2.3 Mechanical Engineering																						
2.4 Civil/Structural Engineering																						
2.5 Electrical Engineering																						
2.6 Instrumentation & Controls																						
2.7 Pipeline Engineering																						
3.0 Permits / Regulatory / Land																						
4.0 Procurement																						
4.1 Long-Lead Equipment																						
4.2 Bults & Materials																						
4.3 Pipeline Materials																						
4.4 Subcontract Awards																						
5.0 Construction – Gas Plant	01-Apr-25	20-Mar-26	13-Feb-26		0	-4																
5.1 Site Prep																						
5.2 Civil & Foundations																						
5.3 Structural Steel																						
5.4 Mechanical Installation	03-Feb-26	20-Mar-26	27-Feb-26	20-Mar-26	-18	0																
CON-4390 Piping Hydrotest	03-Feb-26	23-Feb-26	27-Feb-26	09-Mar-26	-18	-10																
CON-4400 Drying& Reinstatement	09-Mar-26	20-Mar-26	09-Mar-26	20-Mar-26	0	0																
5.5 Electrical Installation	14-Apr-25	17-Feb-26	25-Feb-26		0	-23																
CON-4540 MCC Terminations	23-Jan-26	17-Feb-26	25-Feb-26	20-Mar-26	-23	-23																
CON-4560 Lighting& Heat Trace	23-Jan-26	12-Feb-26	25-Feb-26		-23	219																
CON-4570 Energize Substation	14-Apr-25	02-May-25			0	0																
5.6 I&C Installation	05-May-25	09-Feb-26	13-Feb-26		0	-33																
CON-4610 Install Control Valves	13-Jan-26	09-Feb-26	13-Feb-26	26-Mar-26	-23	-33																
CON-4640 Loop Checks	05-May-25	16-May-25			0	0																
CON-4650 Controls Testing	19-May-25	06-Jun-25			0	0																
5.7 Insulation & Paint	01-Apr-25	19-Jan-26	13-Feb-26		0	185																
CON-4700 Paint Touch-Up	25-Dec-25	19-Jan-26	13-Feb-26		-36	192																
CON-4710 Insulation Install	01-Apr-25	14-Apr-25			0	0																
CON-4720 Tagging& Labels	15-Apr-25	05-May-25			0	0																
5.8 Tie-Ins	01-Apr-25	12-May-25			0	0																
CON-4800 Shutdown Planning	01-Apr-25	12-May-25			0	0																
6.0 Construction – Pipeline	04-Apr-25	09-Mar-26	05-Mar-26		0	229																
6.1 ROW Prep																						
6.2 Mainline Construction																						
6.3 Crossings																						
6.4 Pipeline Testing	04-Apr-25	09-Mar-26	05-Mar-26		0	229																
PL-5310 Hydrotest	05-Mar-26	09-Mar-26	05-Mar-26		0	242																
PL-5320 Dewater& Purge	04-Apr-25	08-Apr-25			0	0																
PL-5330 Final Tie-Ins	09-Apr-25	15-Apr-25			0	0																
PL-5340 Pipeline Mech Completion	16-Apr-25	22-Apr-25			0	0																
7.0 Pre-Commissioning& Start-Up	01-Apr-25	16-May-25			0	0																
7.1 Pre-Commissioning	01-Apr-25	16-May-25			0	0																
COM-6010 Flushing	01-Apr-25	21-Apr-25			0	0																
COM-6020 Utilities Commissioning	05-May-25	16-May-25			0	0																
COM-6030 Early Energization	05-May-25	16-May-25			0	0																
7.2 Start-Up																						
8.0 Closeout																						