

ABOG100							Classic Schedule Layout										06-Mar-26 10:56					
Activity Name	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Variance - BL Project Start Date	Variance - BL Project Finish Date	Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025			
							Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
ABOG100	25-Sep-24	02-Jan-26	25-Sep-24		0	-24																
Project Milestones	25-Sep-24	28-Nov-25	25-Sep-24		0	0															28-Nov-	
MS-9010 IFC Issued (All Disciplines)		06-Jun-25		09-Jun-25	-1	-1																
MS-9020 Compressor Delivered		02-Oct-25		03-Oct-25	-1	-1																
MS-9000 Project Kickoff	25-Sep-24		25-Sep-24		0	0	MS-9000 Project Kickoff, 25-Sep-24 A															
MS-9030 Mech Completion (Plant)		09-Jun-25			0	0																
MS-9040 Mech Completion (Pipeline)		22-Apr-25			0	0																
MS-9050 Ready for Start-Up	11-Aug-25				0	0																
MS-9060 First Gas	25-Sep-25				0	0																
MS-9070 Performance Test Complete		03-Oct-25			0	0																
MS-9080 Substantial Completion		31-Oct-25			0	0																
MS-9090 Final Completion		28-Nov-25			0	0																
1.0 Project Management & Controls	06-Mar-25	06-Mar-25			0	0																
PM-1000 Notice to Proceed	06-Mar-25				0	0																
2.0 Engineering	02-Jan-25	06-Jun-25	02-Jan-25	06-Jun-25		0																
2.1 Engineering Management																						
2.2 Process Engineering																						
2.3 Mechanical Engineering	06-Jun-25	06-Jun-25	06-Jun-25	06-Jun-25	0	0																
ENG-1430 Mech Package IFC Issued		06-Jun-25		06-Jun-25	0	0																
2.4 Civil/Structural Engineering	02-Jan-25	02-Jan-25	02-Jan-25	02-Jan-25	0	0																
ENG-1570 Structural IFC Issued		02-Jan-25		02-Jan-25	0	0																
2.5 Electrical Engineering	10-Apr-25	10-Apr-25	10-Apr-25	10-Apr-25	0	0																
ENG-1670 Electrical IFC Issued	10-Apr-25		10-Apr-25		0	0																
2.6 Instrumentation & Controls	10-Mar-25	10-Mar-25	11-Mar-25	11-Mar-25	-1	-1																
ENG-1760 Controls IFC Issued		10-Mar-25		11-Mar-25	-1	-1																
2.7 Pipeline Engineering	31-Jan-25	31-Jan-25	31-Jan-25	31-Jan-25	0	0																
ENG-1870 Pipeline IFC Issued		31-Jan-25		31-Jan-25	0	0																
3.0 Permits / Regulatory / Land																						
4.0 Procurement	28-Nov-24	02-Jul-25	28-Nov-24	02-Jul-25	0	0																
4.1 Long-Lead Equipment	07-Mar-25	07-Mar-25	07-Mar-25	07-Mar-25	0	0																
PRO-3030 Compressor PO Award	07-Mar-25		07-Mar-25		0	0																
4.2 Bulks & Materials	23-Dec-24	11-Apr-25	23-Dec-24	11-Apr-25	0	0																
PRO-3110 Steel Award	23-Dec-24		23-Dec-24		0	0																
PRO-3200 E&I Bulks Award	11-Apr-25		11-Apr-25		0	0																
4.3 Pipeline Materials	28-Nov-24	28-Nov-24	28-Nov-24	28-Nov-24	0	0																
PRO-3310 Line Pipe Award	28-Nov-24		28-Nov-24		0	0																
4.4 Subcontract Awards	25-Jun-25	02-Jul-25	25-Jun-25	02-Jul-25	0	0																
PRO-3410 Civil Contractor Award	26-Jun-25		26-Jun-25		0	0																
PRO-3430 Mechanical Contractor Award	02-Jul-25		02-Jul-25		0	0																
PRO-3470 Pipeline Contractor Award	25-Jun-25		25-Jun-25		0	0																
5.0 Construction – Gas Plant	09-Jun-25	02-Jan-26	05-Feb-26		0	-24																
5.1 Site Prep																						
5.2 Civil & Foundations																						
5.3 Structural Steel																						
5.4 Mechanical Installation																						
5.5 Electrical Installation																						
5.6 I&C Installation																						
5.7 Insulation & Paint																						
5.8 Tie-Ins	09-Jun-25	02-Jan-26	05-Feb-26		0	-24																
CON-4810 Prefab Complete	02-Jan-26		05-Feb-26		-24	-24																
CON-4840 Plant Mech Completion	09-Jun-25				0	0																
6.0 Construction – Pipeline																						
6.1 ROW Prep																						
6.2 Mainline Construction																						
6.3 Crossings																						
6.4 Pipeline Testing																						
7.0 Pre-Commissioning& Start-Up	25-Sep-25	25-Sep-25			0	0																
7.1 Pre-Commissioning																						
7.2 Start-Up	25-Sep-25	25-Sep-25			0	0																
COM-6140 First Gas	25-Sep-25				0	0																
8.0 Closeout																						